

# 2100 Project 2021

10' HDPE or 8" C900

- 1) Total # meters 74
  - a) 38 need to be moved to east side
  - b) 36 stay where there at
  
- 2) 10 Major tie in's
  - a) 2100 road and Hwy 65 10" steel
  - b) Vista Grande 4" steel
  - c) Knight Rd new 6" c900
  - d) Kaiser 6" c900
  - e) Fruit Growers 6" valve attached to newer 8" c900
  - f) Lanning Rd 4" steel
  - g) Park before bridge 4" steel
  - h) New PRV south of Park
  - i) 2100 Rd and Austin RD needs to change to west side of road
  - j) Tank Hill 6" c900
  
- 3) 13 New Fire hydrants 800 ft apart
  
- 4) 1 new PRV 8"x 3" bypass
  
- 5) 5 Minor Tie in's
  - a) Orchards City water supply 2" c900
  - b) Orchard City dispenser and Fire House 2" galvanized
  - c) Colorado Austin Trailer Park 2" galvanized
  
- 6) Approximately 31 new valves
  
- 7) Total Lineal Feet 14356ft
  
- 8) 4 Private Line
  - a) Al Reeds servers 2 meters
  - b) Williams private servers 3 meters (possible move to our new main) 1" galvanized
  - c) Brooder master meter south of park serves 4 meters (possible move to our main)
  - d) Jarvis Rd servers 2 meters but 3 addresses